



Activiteit	Duur in wk	Start	Gereed	2015				2016				2017				2018				2019				2020				2021				2022
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
Parnas, nieuwbouw	132	23/10/17	01/05/20	[Gantt chart bar spanning from Q4 2017 to Q1 2020]																												
Parnas, openbare ruimte				[Gantt chart bars for various sub-activities]																												
Parnas, herinrichten Den Boer/Roeskestr: voorbereid	22	05/05/14 A	01/01/16	[Gantt chart bar]																												
Parnas, herinrichten Den Boerstrook/ged. Fred Roes	26	04/01/16	01/07/16	[Gantt chart bar]																												
Amstelveenseweg, aanpassen kruispunt: uitvoering	26	05/10/15	01/04/16	[Gantt chart bar]																												
Amstelveenseweg, aanpassen brug: uitvoering	26	04/04/16	30/09/16	[Gantt chart bar]																												
Strawinsky				[Gantt chart bars for various sub-activities]																												
Atrium, gebiedsontwikkeling				[Gantt chart bars for various sub-activities]																												
Atrium, parkeergarage, bouwrijp maken	13	29/09/14 A	16/01/15	[Gantt chart bar]																												
Atrium, parkeergarage: bouw 1e fase	50	02/02/15	15/01/16	[Gantt chart bar]																												
Atrium, parkeergarage: bouw 2e fase	30	01/02/16	26/08/16	[Gantt chart bar]																												
Atrium, bovenbouw, toren Zuid: bouw	82	19/10/15*	12/05/17	[Gantt chart bar]																												
Atrium, bovenbouw, toren Noord: bouw	0	15/05/17		[Gantt chart bar]																												
CRI, gebiedsontwikkeling				[Gantt chart bars for various sub-activities]																												
CRI, bouwrijp maken	17	11/04/16	05/08/16	[Gantt chart bar]																												
CRI, garage: bouw	52	31/10/16	27/10/17	[Gantt chart bar]																												
CRI, bovenbouw: bouw	156	24/04/17	17/04/20	[Gantt chart bar]																												
Nationale Postcodeleerij (in Winterthur-gebouw)				[Gantt chart bars for various sub-activities]																												
Nationale Postcodeleerij: uitvoering	52	04/01/16	30/12/16	[Gantt chart bar]																												
Strawinsky, Fietsparkeerders Vijfhoek (tijdelijk)				[Gantt chart bars for various sub-activities]																												
Strawinsky, Vijfhoek, fietsparkeerders: uitvoering (tijdelijk)	21	04/04/16*	26/08/16	[Gantt chart bar]																												
Strawinsky, Menz				[Gantt chart bars for various sub-activities]																												
Menz: uitvoering	39	02/03/15*	27/11/15	[Gantt chart bar]																												
Zuidas, Menz: inblazen, regelen, testen t/m oplevering	22	01/02/16*	01/07/16	[Gantt chart bar]																												
Strawinskylaan				[Gantt chart bars for various sub-activities]																												
Strawinskylaan, tijdelijke maatregelen: uitvoering	35	01/08/16*	31/03/17	[Gantt chart bar]																												
Mahler4				[Gantt chart bars for various sub-activities]																												
Mahlerplein, maaiveld				[Gantt chart bars for various sub-activities]																												
Fietsparkeergarage: kap, werkterrein, dempen	3	02/02/15*	20/02/15	[Gantt chart bar]																												
Fietsparkeergarage: functievrij maken	8	06/07/15	28/08/15	[Gantt chart bar]																												
Fietsparkeergarage: bouw (t/m ingebruikname)	39	31/08/15	27/05/16	[Gantt chart bar]																												
FPG/Mahlerplein: maaiveld (op fietsparkeergarage)	11	16/11/15*	29/01/16	[Gantt chart bar]																												
Mahler4, Kino (tijdelijk)				[Gantt chart bars for various sub-activities]																												
Mahler4, paviljoen ABN-AMRO: uitvoering	39	31/08/15	27/05/16	[Gantt chart bar]																												
Gershwin				[Gantt chart bars for various sub-activities]																												
Cluster I, Zuidschans				[Gantt chart bars for various sub-activities]																												
Gershwin, cluster I, kavels 1A, 2A: bouw parkeergarage	40	06/01/14 A	12/09/14 A	[Gantt chart bar]																												
Gershwin, cluster I, kavel 2A: bouw kantoor Nauta Du	118	03/03/14 A	03/06/16	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1A: bouw kantoor	72	17/11/14 A	01/04/16	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1A: bouw 6 woningen	52	06/04/15	01/04/16	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1A: verbreden Boelegracht	15	21/12/15	01/04/16	[Gantt chart bar]																												
Gershwin, cluster I, kavel 4: bouwrijp maken	6	20/04/15	29/05/15	[Gantt chart bar]																												
Gershwin, cluster I, kavel 4: bouw parkeergarage	26	01/06/15	27/11/15	[Gantt chart bar]																												
Gershwin, cluster I, kavel 4: bouw woningen	109	30/11/15	29/12/17	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1B, 2B: bouwrijp maken	24	21/03/16	02/09/16	[Gantt chart bar]																												
Gershwin, cluster I, kavel 2B: bouw woningen	104	05/09/16	31/08/18	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1B: bouw woningen	104	05/09/16	31/08/18	[Gantt chart bar]																												
Gershwin, cluster I, kavel 1B: verbreden Boelegracht	15	21/05/18	31/08/18	[Gantt chart bar]																												
Cluster III, Royaal Zuid				[Gantt chart bars for various sub-activities]																												
Gershwin, cluster III: verbreden Boelegracht	26	05/09/16	03/03/17	[Gantt chart bar]																												
Gershwin, cluster III: bouw kavel 9 & 10 (parkeergarage)	33	17/11/14 A	03/07/15	[Gantt chart bar]																												
Gershwin, cluster III: bouw kavel 9 (woningen)	73	06/07/15	25/11/16	[Gantt chart bar]																												
Gershwin, cluster III: bouw kavel 10 (woningen)	87	06/07/15	03/03/17	[Gantt chart bar]																												
Cluster IV				[Gantt chart bars for various sub-activities]																												
Gershwin, cluster IV, 14, 16: bouw parkeergarage	60	01/11/13 A	25/07/14 A	[Gantt chart bar]																												
Gershwin, cluster IV, kavel 16: bouw kantoor	56	17/02/14 A	13/03/15	[Gantt chart bar]																												
Gershwin, cluster IV, kavel 14: bouw woningen	105	01/04/14 A	27/05/16	[Gantt chart bar]																												
Gershwin, cluster IV, parkeergarage kavels 11,12: bouw	26	15/12/14 A	03/07/15	[Gantt chart bar]																												
Gershwin, cluster IV, kavels 11,12: bouw woningen	72	06/07/15	18/11/16	[Gantt chart bar]																												
Gershwin, cluster IV, kavel 11: Boelegracht, uitvoering	30	25/04/16	18/11/16	[Gantt chart bar]																												
Gershwin, cluster IV, kavels 13,15: bouw	104	30/05/16	25/05/18	[Gantt chart bar]																												
Gershwin, cluster IV, kavel 13: Boelegracht, uitvoering	20	09/01/18	25/05/18	[Gantt chart bar]																												
Beethoven				[Gantt chart bars for various sub-activities]																												
Beethoven fase 1 (parkeergarage, Akzo, Stibbe)				[Gantt chart bars for various sub-activities]																												
Parkeergarage fase 1: bouw	52	29/07/13 A	31/07/15	[Gantt chart bar]																												
Kavel 5, Akzo: bouw (excl inhuizing)	82	06/01/14 A	31/07/15	[Gantt chart bar]																												
Kavel 3, Stibbe: bouw (excl inhuizing)	77	01/07/14 A	26/02/16	[Gantt chart bar]																												
Cocreatie Beatrixpark en MENZ				[Gantt chart bars for various sub-activities]																												
Cocreatie: aanleg groen voor rood + speelobject	24	05/10/15*	18/03/16	[Gantt chart bar]																												
Cocreatie, Prinses Irenestraat, brug: bouw	8	16/03/15*	08/05/15	[Gantt chart bar]																												
Cocreatie/Menz: oostelijke kruising boringen electra	22	03/11/14 A	03/04/15	[Gantt chart bar]																												
Cocreatie/Menz: oostelijke kruising boringen stadswa	27	29/06/15*	01/01/16	[Gantt chart bar]																												
Cocreatie/Menz, aanleg telecom/electra	15	06/04/15	17/07/15	[Gantt chart bar]																												
Cocreatie Pr. Irenestraat, definitieve fietsroute: aanleg	13	30/11/15	26/02/16	[Gantt chart bar]																												
Cocreatie, watergraven fase 2 (P. Irenestraat): aanleg	8	29/02/16	22/04/16	[Gantt chart bar]																												
Beethoven, Convict en fase 2 (kavels 2, 4)				[Gantt chart bars for various sub-activities]																												
Convict, renovatie: uitvoering	26	13/03/17	08/09/17	[Gantt chart bar]																												
The Next, kavel 2: bouwrijp maken	20	06/06/16*	21/10/16	[Gantt chart bar]																												
The Next, kavel 2, parkeergarage + museum: bouw	78	24/10/16	20/04/18	[Gantt chart bar]																												
The Next, kavel 4: bouwrijp maken	13	14/11/16	10/02/17	[Gantt chart bar]																												
The Next, kavel 4, parkeergarage + woningen: bouw	104	13/02/17	08/02/19	[Gantt chart bar]																												
Ravel				[Gantt chart bars for various sub-activities]																												
Ravel, tijdelijke functies				[Gantt chart bars for various sub-activities]																												
Studentenhuisvesting: maaiveld+1e waterpartij: uitvoering	12	12/01/15	03/04/15	[Gantt chart bar]																												
Studentenhuisvesting: bouw + ingebruikname	39	03/03/14 A	20/02/15	[Gantt chart bar]																												
Studentenhuisvesting: einde gebruik, na 12 jaar+10 r	0	27/07/26		[Gantt chart bar]																												
BL46 (voormalig USC): periode tijdelijk gebruik	174	01/09/10 A	02/01/15	[Gantt chart bar]																												
BL46 (voormalig USC): sloop (tbv ontwikkeling Ravel)	26	05/01/15	03/07/15	[Gantt chart bar]																												
Tijdelijke school KC 2e fase: bouw incl buitenruimte	19	06/07/15	13/11/15	[Gantt chart bar]																												
Ravel, Boelegracht, 2e fase water: uitvoering	12	16/11/15	05/02/16	[Gantt chart bar]																												
Renovatie nieuw sportpark AFC				[Gantt chart bars for various sub-activities]																												
AFC, verleggen 6e kunstgrasveld (bouwrijp maken)	12	16/05/16	05/08/16	[Gantt chart bar]																												
AFC, parkeer/waterbak+clubhuis: bouwrijp maken	12	08/08/16*	28/10/16	[Gantt chart bar]																												

Activiteit	Duur in wk	Start	Gereed	2015				2016				2017				2018				2019				2020				2021				2022	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
Kavel N, kantoortoren Zuidpunt																																	
Kop Zuidas, kavel N: bouwrijp maken	13	05/08/19	01/11/19																														
Kop Zuidas, kavel N: bouw kantoortoren	104	04/11/19	29/10/21																														
Zuidasdok																																	
Zuidasdok, Overall en mijlpalen uitvoering																																	
Zuidas Dok, probabilistische mijlpalen																																	
Start bouw (bouwweg)	52	02/01/17	29/12/17																														
A10 tunnels beschikbaar	52	01/01/27*	30/12/27																														
MIRT 4/opleveringsbeslissing (= laatste delen OVT)	52	31/12/27	28/12/28																														
Zuidas: omgeving																																	
Omgeving																																	
OV SAAL, mijlpalen in Zuidas-gebied																																	
Waltz, kunstwerk 13: realisatie	49	10/03/14 A	27/03/15																														
Waltz, kunstwerk 13: geluidschermen	15	16/02/15*	29/05/15																														
Waltz, kunstwerk 13: bufferperiode	22	30/03/15*	01/09/15																														
Amstelspoor KW 15-20, spoorbouw	104	01/09/14 A	31/08/16																														
Amstelspoor, KW 15: uitvoering kunstwerk	48	11/08/14 A	26/06/15																														
Amstelspoor, KW 16: uitvoering kunstwerk	109	03/06/13 A	10/04/15																														
Amstelspoor, KW 16: stationsbouw RAI	54	17/11/14 A	16/10/15																														
9-daagse buitendienststelling	5	01/08/16*	31/08/16																														
Indienststelling 4-sporigheid	0	01/12/16*																															
Afrondende werkzaamheden	17	01/12/16	31/03/17																														
Metro-station RAI																																	
Metro station RAI, huidige hal: sloop	8	29/02/16*	22/04/16																														
Metro station RAI, tijdelijke fietsvoorzieningen	8	25/04/16*	17/06/16																														
Metro station RAI, bouw nieuwe hal+uitbreid. fietsens	52	20/06/16*	16/06/17																														
Ombouw Amstelveen metrolijn 51																																	
Aanleg tramverbinding (indicatief)	158	03/07/17*	10/07/20																														
Aanleg tramstation Schonberglaan	52	15/07/19	10/07/20																														
Metrolijn lijn 51 vervangen door HTV	0	13/07/20																															
Noord Zuidlijn, probabilistische mijlpalen																																	
Inbouw techniek, afbouw, testfase	265	01/10/12 A	27/10/17																														